

RESOLUTION NO. 93503-0616

**RESOLUTION ACCEPTING COMPLETED WORK PERFORMED UNDER
THE DREDGE LINE MAD CREEK EXTENSION PROJECT
AND AUTHORIZING FINAL PAYMENT**

WHEREAS, the City of Muscatine approved the Plans, Specifications, and Form of Contract for the Dredge Line Mad Creek Extension Project; and

WHEREAS, the City of Muscatine entered into a contract for said project with Sulzberger Excavating, Inc. with three (3) change orders totaling an additional \$17,552.50, for a total contract amount of \$92,552.50; and

WHEREAS, all work under the contract has been completed by Sulzberger Excavating, Inc. and approved and accepted by the Water Pollution Control Plant Director and appears to meet the requirements of the Plans and Specifications heretofore adopted by this Council; and

WHEREAS, the amount of \$88,028.63 has been previously paid to Sulzberger Excavating, Inc. and a balance of \$4,523.87 for the project retainage remains due and payable;

NOW THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF MUSCATINE, IOWA, that the City of Muscatine accept the completed work under the Dredge Line Mad Creek Extension Project and thereafter make a payment of \$4,523.87 which represents the remaining retainage thirty (30) days from the date of this acceptance.


PASSED, APPROVED, AND ADOPTED THIS 16TH DAY OF JUNE, 2016.

CITY COUNCIL OF THE CITY OF MUSCATINE, IOWA

BY: 
Diana Broderson Mayor



ATTEST:


David Gobin, Acting City Administrator



1202 Musser Street
Muscatine, IA 52761-1645
(563) 263-2752
Fax (563) 263-3720

WATER POLLUTION CONTROL

MEMORANDUM

To: Gregg Mandsager, City Administrator

CC: Nancy Lueck, Finance Director
Fran Donelson, Secretary

From: Jon Koch, WPCP Director

Date: June 14, 2016

Re: ACCEPTING COMPLETED WORK AND AUTHORIZING FINAL PAYMENT FOR
THE DREDGE LINE MAD CREEK EXTENSION PROJECT

INTRODUCTION: The City of Muscatine approved the contract for the Dredge Line Mad Creek Extension Project on March 5th, 2015. Sulzberger Excavating, Inc. submitted the low bid for \$75,000.00 and was awarded the contract. Total change orders for the project came to \$17,552.50 for a total contract sum of \$92,552.50. The construction is now complete and ready for acceptance and final retainage payment.

BACKGROUND: This project completes many years of extensions from the harbor to the dredge spoils sight below the bridge entrance on 2nd Street. The City will no longer need to lay hard pipe over-ground and through Mad Creek annually at great time and expense as well as eliminating the hazard it represented to the public. Several change orders were experienced due to insurance requirements from Canadian Pacific Railroad, changes to the depth required to go under the railroad tracks and upsizing the boring to accommodate the unusual fill under the tracks.

RECOMMENDATION/RATIONALE: It is staff's recommendation to accept the completed Dredge Line Mad Creek Extension Project and authorize final retainage payment of \$4,523.87 to Sulzberger Excavating, Inc. thirty (30) days from the date of the resolution accepting the completed work.