

William W. Bogert, P.E.
Jeffrey C. Morrow, P.E.
Jayne C. DeCoste, P.E.
Todd J. Happel, P.E.
Matthew P. Shock, P.E.
Jon W. Janda, P.E., P.L.S.

Anderson-Bogert Engineers & Surveyors, Inc.

4001 River Ridge Dr. N.E.
Cedar Rapids, IA 52402-7544

PUBLIC DOCUMENT
INDEX No.
90300
CITY CLERK'S OFFICE
MUSCATINE, IOWA
Jon H. Bogert, P.E.
Terry F. Chew, P.E.
Jason J. Vavra, P.E.
Rebecca S. Lesnik, P.E.
Leo D. Wooder, P.L.S.

LETTER OF TRANSMITTAL

ATTN: Steve Boka
COMPANY: City of Muscatine
ADDRESS: 215 Sycamore Street
Muscatine, IA 52761

DATE: 10-17-07
PROJECT #: 206174

RE: MUSCATINE MUNICIPAL AIRPORT
Parallel Taxiway to Runway 12/30

WE ARE SENDING YOU:

COPIES	DATE	DESCRIPTION
1	10-12-07	Change or Extra Work Order No. 1


THESE ARE TRANSMITTED:

- | | |
|--|--|
| <input checked="" type="checkbox"/> FOR APPROVAL | <input type="checkbox"/> FOR REVIEW & COMMENT |
| <input checked="" type="checkbox"/> FOR YOUR USE | <input type="checkbox"/> APPROVED AS NOTED |
| <input type="checkbox"/> FOR YOUR FILES | <input checked="" type="checkbox"/> AS REQUESTED |

REMARKS:

Please send a copy of the fully executed change order to our office. Thank you.

COPY TO: File _____

SIGNED: 
Jayne C. DeCoste, P.E.

ANDERSON-BOGERT
 Engineers & Surveyors, Inc.
 4001 River Ridge Drive NE
 Cedar Rapids, IA 52402

CHANGE OR EXTRA WORK ORDER

No. 1

Project No. AIP # 3-19-0063-13 **County** Muscatine
Project Name Muscatine Municipal Airport – Parallel Taxiway to Runway 12/30
Kind of Work Grading, Paving, Lighting **Date Prepared** 10-12-07
Contractor All American Concrete, Inc.

You are hereby ordered to make the following changes from the plans or do the following extra work on your contract dated September 7, 2007.

A. - Description of change to be made or extra work to be done:

Change completion date from November 16, 2007 to June 30, 2008 (excluding seeding).

B. - Reason for ordering change or extra work:

Delayed start date due to delay in funding.

C - Settlement for cost of work to be made as follows:

To be determined at the midpoint of construction in the spring based on the difference between the construction cost index in Iowa at the time of bidding and the construction cost index in Iowa at the midpoint of construction.

D - Add To Items Included In Contract

ITEM NO.	ITEM DESCRIPTION	UNIT PRICE	ADD QUANTITY	ADD AMOUNT
	NONE AT THIS TIME			
ADD SUBTOTAL				

AMERICAN AIRLINES INC. CHANGES FOR EXISTING WORK ORDER

DATE	DESCRIPTION	AMOUNT	STATUS
10-12-01	Change from original contract		
	Contract # 10-000-18		

You are hereby ordered to make the following changes to the contract within 30 days of the following date:

Contract # 10-000-18

A - Description of change to be made or extra work to be done:

Change - completion date from 10/12/01 to 10/12/02 (including all flight)

B - Reason for extension of work:

Delayed start date due to delay in funding

C - Statement of cost of work to be made as follows:

To be determined to the extent of the contract. The change is based on the difference between the original contract and the new contract. At the time of the change, the contract was in a state of completion.

D - List of items included in contract

ITEM NO.	DESCRIPTION	AMOUNT	DATE

E - Deduct From Items Included In Contract

ITEM NO.	ITEM DESCRIPTION	UNIT PRICE	DEDUCT QUANTITY	DEDUCT AMOUNT
	NONE AT THIS TIME			
DEDUCT SUBTOTAL				

F - Additional Items To Contract

ITEM NO.	ITEM DESCRIPTION	UNIT PRICE	ADD QUANTITY	ADD AMOUNT
	NONE AT THIS TIME			
ADDITIONAL SUBTOTAL				

TOTAL ...

Receipt is acknowledged of this change or extra work and terms of settlement are hereby agreed to. Approved contingent upon funds being available under the existing project agreement or upon Contractor additional funds being made available by a modified project agreement.

10-17-07
Date

Jayme C. DeSoto
Engineer

All American Concrete, Inc.

Contractor

By *Jodi Simon*
Date 10-15-07

Approved Date October 18, 2007

By *[Signature]*
Motion # 20024